

Tanglewilde Mainline Replacement Phase 1 Project 1 Timeline

Start Date	End Date	Water Distribution Replacement Work
8/15/2025	8/27/2025	Ranger Dr - 2000'
8/15/2025	8/19/2025	5th Ave - 150' - w/ restoration
8/28/2025	9/1/2025	Wildcat St - 700'
9/2/2025	9/5/2025	Cougar St - 1000'
9/8/2025	9/11/2025	Logger St - 1000'
9/12/2025	9/16/2025	Water Services and Connection - Ranger/5th/Logger/Cougar/Wildcat
9/17/2025	9/18/2025	HMA Paving - Ranger/5th/Logger/Cougar/Wildcat
9/19/2025	9/26/2025	Husky Way - 1500'
9/29/2025	9/29/2025	Logger Ct - 250'
9/30/2025	10/6/2025	Ranger St - 1200'
10/7/2025	10/10/2025	Wildcat St - 1000'
10/13/2025	10/15/2025	Water Services and Connection - Husky/Logger/Ranger/Wildcat
10/16/2025	10/17/2025	HMA Paving - Husky/Logger/Ranger/Wildcat
10/20/2025	10/30/2025	School St - 2000'
10/31/2025	11/4/2025	3rd Way - 600'
11/5/2025	11/7/2025	Water Services and Connection - School St/3rd Way
11/10/2025	11/11/2025	HMA Paving - School St/3rd Way
11/12/2025	11/14/2025	Cleanup
	11/14/2025	Completion